

Flow Test Summary

Project Name: EJFT 24328 - Jenkins Hanger

Project Address: 16061 N 81st St, Scottsdale, AZ 85260

Date of Flow Test: 2024-09-16
Time of Flow Test: 7:10 AM
Data Reliable Until: 2025-03-16

Conducted By: Alonzo M. & Simon R. (EJ Flow Test) 623.999.7637 Witnessed By: Chris Mendez (City of Scottsdale) 602.908.9046

City Forces Contacted: City of Scottsdale (602.908.9046)

Permit Number: C76413

Raw Flow Test Data

Static Pressure: 67.0 PSI
Residual Pressure: 51.0 PSI
Flowing GPM: 1,783
GPM @ 20 PSI: 3,191

Hydrant F₁

Pitot Pressure (1): 25 PSI Coefficient of Discharge (1): 0.9 Hydrant Orifice Diameter (1): 4 inches Additional Coefficient 0.83 on orifice #1

Data with a 10 % Safety Factor

Static Pressure: 60.3 PSI
Residual Pressure: 44.3 PSI
Flowing GPM: 1,783
GPM @ 20 PSI: 2,937





Static-Residual Hydrant

🛊 Flow Hydrant

Distance Between F₁ and R 326 ft (measured linearly)

Static-Residual Elevation 1509 ft (above sea level)

Flow Hydrant (F₁) Elevation 1514 ft (above sea level)

Elevation & distance values are approximate



Flow Test Summary

Static-Residual Hydrant



Flow Hydrant (only hydrant F1 shown for clarity)



Approximate Project Site



Water Supply Curve N^{1.85} Graph

