



Retrotec rCloud

Quality Assurance Report Resnet 380-2016 Multi Point Blower Door Test

PASS

Your Result: 2.01 ACH50 (2117.78 CFM50 * 60 / 63099 ft³)

Target < 5 ACH50

Test Information

Test Name
Collective 12606 BD
2024-04-01 02:31 PM (PDT)
Export id
AY02FRCH
Company Name
Best Energy Rating
Michael Bestenlehner
Technician Email
Mest@bestenergyrating.com

Building Information

Address 12606 N 128th PI City Scottsdale AZ State 85259 Zip/postal Code **United States** Country **Year Constructed** 2024 1759 ft Elevation Address Verified? Yes **Building Latitude, Longitude** 33.600702, -111.804304 **GPS** validation Tester location not verified **Estimated Distance From Address** Not available

Test Equipment

Fan Model Retrotec 5000
Fan Serial Number sfn103346
Pressure Gauge Model Retrotec DM32X
Gauge Serial Number 500019

Environmental Conditions

Pre-test Indoor Temperature 65 °F
Pre-test Outdoor Temperature 57 °F
Wind Speed 2 MPH
Average Barometric Pressure 101.5 kPa

Test Dimensions

Conditioned Floor Area 4617 ft² Volume 63099 ft³






Test Results Summary

Test Type
Time Averaging
Air Changes Per Hour
Corrected Flow
Correlation, r
Intercept
Slope, n

Resnet 380-2016 Multi Point Blower Door Test 10 seconds 2.014 2117.78 CFM @ 50 Pa 0.998 127.858 0.718



Test Results

Test Data Set 1
Flow Direction
Gauge Location
Test fan location
Average baseline

Depressurize Inside Garage door -0.69 Pa

	Depressurize Results
Air changes at 50 Pa, n ₅₀	2.0138 /hr
Air leakage rate at 50 Pa, q ₅₀	2117.78 CFM
Effective leakage area at 4 Pa, EfLA ₄	98 in²
Specific effective leakage area (floor) at 4 Pa, ELA _{F4}	0.0213 in ² /ft ²
Normalized leakage area at 4 Pa, NLA ₄	0.0213

-0.77 -0.72 -0.7	-0.69 -0.68	-0.67	-0.67	-0.67	-0.68	-0.7
Average baseline, initial	ΔP 01	-0.69	ΔP 01-	-0.7	ΔP 01+	0
Baseline Duration	74	10 se	conds			
Building pressure (Pa)	-8.95		-19.8			7
Induced pressure (Pa)	-8.25		-19.11		-29.32	
Fan Pressure [5000 - B4] (Pa)	109.18					
Fan Pressure [5000 - B8] (Pa)			68.23		124.05	
Fan Pressure [5000 - A] (Pa)						
Total flow qr (CFM)	644.49		1107.64		1529.59	
Measured flow q _m (CFM)	661.73		1137.27		1570.49	
Total flow through envelope, q _{env} (CFM)	651.64		1119.94		1546.56	
Error	-0.9%	alk a	-0.9%	1,361	2.4%	
Building pressure (Pa)	-40.17		-49.69		-60.7	-
Induced pressure (Pa) Fan Pressure [5000 - B4] (Pa) Fan Pressure [5000 - B8] (Pa)	-39.47		-49		-60.01	
Fan Pressure [5000 - A] (Pa)	42.46		53.89		67.91	
Total flow q _r (CFM)	1884.12		2123.62		2385.14	
Measured flow q _m (CFM)	1934.51		2180.42		2448.93	
Total flow through envelope, qenv (CFM)	1905.02		2147.19		2411.61	
Error	2.8%		-0.4%		-2.9%	

Correlation, r	0.9980	Confidence Lim	nit 95%
Intercept, Cenv	129.377	111.059	150.716
Intercept, CL	127.858	109.755	148.947
Slope, n	0.718	0.674	0.762



Compliance Verification

3.2.1. Fenestration. Exterior doors and windows are closed and latched.	Confirmed
3.2.2. Attached garages. If blower door is installed between the house and the garage, in	Confirmed
which case the garage shall be opened to outside by opening at least one exterior	Commind
garage door.	
3.2.3. Crawlspace vents and hatches	N/A
3.2.4. Attic doors and hatches	Open
3.2.5. Basement doors	N/A
3.2.6. Interior doors. All doors between rooms inside the Conditioned Space Volume are	Confirmed
opened.	
3.2.7. Chimney dampers and combustion-air inlets on solid fuel appliances are closed.	Confirmed
3.2.8. Combustion appliance flue gas vents are left in their as-found position.	Confirmed
3.2.9. Fans Turned Off - Any fan or appliance capable of inducing airflow across the building enclosure are turned off including, but not limited to, clothes dryers, attic fans, kitchen and bathroom exhaust fans, air handlers, ventilation fans used in a whole-house mechanical ventilation system (example a system intended to meet ASHRAE Standard 62.2), and crawlspace and attic ventilation fans. This requirement to turn fans off includes accessible fans in adjacent attached dwelling units.	Confirmed
3.2.10.1. Non-motorized dampers (example pressure-activated operable dampers and fixed dampers), that connect the Conditioned Space Volume to the exterior or to Unconditioned Space Volumes shall be left in their as-found positions. (example, a fixed damper in a duct supplying outdoor air for an intermittent ventilation system that utilizes the HVAC fan shall be left in its as-found position).	Confirmed
3.2.10.2. Motorized dampers that connect the conditioned space volume to the exterior or to unconditioned spaces shall be placed in their closed positions and shall not be urther sealed.	Confirmed
3.2.11.1. Non-dampered ventilation openings of intermittently operating local exhaust ventilation systems (example bath fan and kitchen range fan), that connect the Conditioned Space Volume to the exterior or to Unconditioned Space Volume shall be eft open.	Confirmed
3.2.11.2. Non-dampered ventilation openings of intermittently operating whole-house ventilation systems, including HVAC fan-integrated outdoor air inlets, that connect the Conditioned Space Volume to the exterior or to Unconditioned Space Volume shall not be sealed.	Confirmed
3.2.11.3. Non-dampered ventilation openings of continuously operating local exhaust ventilation systems, (example bathroom or kitchen exhaust), that connect the Conditioned Space Volume to the exterior or to Unconditioned Space Volume shall be sealed, preferably at the exterior of the enclosure.	Confirmed
3.2.11.4. Non-dampered ventilation openings of continuously operating whole-house ventilation systems that connect the Conditioned Space Volume to the exterior or to Unconditioned Space Volume shall be sealed at the exterior of the enclosure where conditions allow.	Confirmed
3.2.11.5. All other Non-dampered intentional openings between Conditioned Space /olume and the exterior or Unconditioned Space Volume shall be left open, (Informative Note: For example undampered combustion air or make-up air openings shall be left in heir open position).	Confirmed
3.2.12. Whole-building fan louvers and shutters shall be closed. In addition, if there is a seasonal cover present, it shall be installed.	Confirmed
3.2.13. The opening to the exterior of evaporative coolers shall be placed in its off position. In addition, if there is a seasonal cover present, it shall be installed.	Confirmed
3.2.14. Operable window trickle-vents and through-the-wall vents shall be closed.	Confirmed
3.2.15. Supply registers and return grilles are left in their as-found position and left uncovered.	Confirmed
3.2.16. Plumbing drains with empty p-traps shall be sealed or filled with water.	Confirmed
3.2.17. Vented combustion appliances shall remain off or in "pilot only" mode for the duration of the test.	Confirmed



Test Notes

No notes entered.

Flow Equation Parameters - Factory Default

Fan Model

Retrotec 5000

Fan Serial Number

sfn103346

Flow Equation Parameters - B1

Units Used For Flow Parameters in Equation

CFM

Fan pressure (FP) is the measured fan pressure when using a self-referenced fan or when the room pressure is negative. If using a fan which is not self-referenced, and the room pressure is positive, fan pressure is calculated by subtracting the measured room pressure from the absolute value of the fan pressure.

If PrA is greater than 0 or fan is self-referencing: FP = |PrB| - PrA

If PrA is less than 0 or fan is self-referencing: FP = PrB

Flow calculations are not valid if fan pressure is less than either MF or (K2 x |RP|)

FP = fan pressure, RP = room pressure

Range	N	K	K1	K2	K3	K4	MF
Open	0.4980	548.0000	0.0000	0.3000	0.0000	1	10
A	0.5020	287.0000	0.0000	0.4000	0.0000	1	20
B8	0.5400	113.2500	0.0000	0.7000	0.0000	1	40

Range	A	В	С	D	F	G	K2	MF	
B4	0.0000079426	-0.00864000	4.9000	206.00	-0.19	29	0.8000	40	
B2	0.0000008800	-0.00290000	2.1500	90.00	0.10	30	1.0000	50	
B1	0.0000005000	-0.00128000	1.0200	54.00	0.00	30	1.0000	60	
B74	0.0000007960	-0.00095010	0.5900	18.00	0.15	25	0.8000	35	
B47	0.0000002690	-0.00035905	0.2435	12.05	0.09	25	1.0000	50	
B29	0.0000001110	-0.00014900	0.0920	4.40	-0.02	25	0.6000	50	